

WEED INCIDENT STATUS SUMMARY

11/23/2014

Total Number of Right of Entry Forms Received

134 sites (Includes library and 2 churches)

Project Status: Debris removal is completed on all 134 sites. All confirmation sampling for metals has been completed on all sites and all 134 sites have met the cleanup goals for the project. Hydro-seeding was completed last Friday, November 21st. Construction crews completed removing smaller trees and chipping them on the lots on Sunday, Nov. 23rd. The professional tree faller completed the removal of all large trees that were determined to be a hazard on Monday, November 24th. All work was shut down yesterday, and small crew will be returning on December 1st to install erosion wattles and mats on the South Branch of the project. Project completion in the field is projected for December 5th, 2014.

Project Totals as 11/23/14:

<u>134</u>	Sites registered for the removal project.
<u>11</u>	Sites denied entry.
<u>134</u>	Sites documented.
<u>134</u>	Asbestos surveys completed.
<u>65</u>	Sites with asbestos containing material.
<u>65</u>	Sites cleared of asbestos containing material.
<u>134</u>	Debris removal completed.
<u>134</u>	Sites sampled.
<u>134</u>	Sample results approved.
<u>134</u>	Erosion control completed.
<u>134</u>	Approved by City of Weed as ready for a building permit.

Project Total Tonnage for the Project:

20,955.57 tons of debris, ash and soil were delivered for disposal
8,210.82 tons of concrete were delivered for recycling (final tonnage)
484.82 tons of metal delivered for recycling (final tonnage)
29,651.21 Total Tons