

## WEED INCIDENT STATUS SUMMARY

11/14/2014

### **Total Number of Right of Entry Forms Received**

134 sites (Includes library and 2 churches)

**Project Status:** Debris removal is completed on all 134 sites. The first round of confirmation sampling for metals has been completed on all sites and 126 have met the cleanup goals for the project. Additional soil has been removed on those sites that did not meet the cleanup goals and all have been re-sampled. Results on those samples are still pending. A certified tree arborist has evaluated all trees on the sites to determine if they will die and become a hazard. A professional tree faller is removing large trees that are determined to be a hazard. Construction crews are removing smaller trees and chipping them on the lots and installing erosion control materials. The hydro-seeding contractor started on Tuesday and has applied seed to 85 lots. The project is estimated to be completed by November 26, 2014.

### **Project Totals as 11/14/14:**

<u>134</u>	Sites registered for the removal project.
<u>11</u>	Sites denied entry.
<u>134</u>	Sites documented.
<u>134</u>	Asbestos surveys completed.
<u>65</u>	Sites with asbestos containing material.
<u>65</u>	Sites cleared of asbestos containing material.
<u>134</u>	Debris removal completed.
<u>134</u>	Sites sampled.
<u>126</u>	Sample results approved.
<u>85</u>	Erosion control completed.
<u>85</u>	Approved by City of Weed as ready for a building permit.

### **Project Total Tonnage for the Project:**

20,955.57	tons of debris, ash and soil were delivered for disposal
8,210.82	tons of concrete were delivered for recycling (final tonnage)
484.82	tons of metal delivered for recycling (final tonnage)
<b>29,651.21</b>	<b>Total Tons</b>