

## Grants by Grant Cycle

Grants matching your search for **2007-08 Rubberized Asphalt Concrete Grants (RAC11 )**

### Contra Costa County

**Grantee:** State Route 4 Bypass Authority

**Amount Awarded:** \$133,200.00

**Grantee Contact:** Ms. Nancy Wein

**Grantee Contact Phone Number:** 925-313-2275

**CalRecycle Grant manager:** Pamela Kelley

**Project Summary:** Proj. 1:

Brentwood, State 4 Bypass Segment 3 (from 0.3 km North of Balfour Rd to 0.3 km East of Byron Highway/Route 4)

**Starting/Completion Dates:**

April 2008 - June 2008

**Type of RAC:** Asphalt-Rubber

**Amt. of crumb rubber:** 26 lbs/ton

**Length:** 8 mi

**Width:** Ave 44` (13.2 m)

**Depth:** approx. 2` (45 mm)

**Amt. of RAC:** 26, 640

**Reimbursement:** \$5.00

**Total:** \$133,200

*Total Awarded for County:\$133,200.00*

### Los Angeles County

**Grantee:** City of Claremont

**Amount Awarded:** \$22,715.00

**Grantee Contact:** Mr. Craig Bradshaw

**Grantee Contact Phone Number:** 909-399-5465

**CalRecycle Grant manager:** Victoria Rocha

**Project Summary:** Proj. 1:

Loc. w/ limits: Arrow Hwy (from Pomona city limit to LA/San Bernardino county line)

Starting/Completion Dates:  
tentatively starting May

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 20 lb/ton

Length: 8,346`

Width: 72`

Depth: 1.2`

Amt. of RAC Used: 4,543

Reimbursement: \$5.00

Total: \$22,715

**Grantee:** City of Monrovia

**Amount Awarded:** \$32,080.00

**Grantee Contact:** Heather Maloney

**Grantee Contact Phone Number:** 626-932-5577

**CalRecycle Grant manager:** Victoria Rocha

**Project Summary:** Proj. 1:

Loc. w/ limits: Olive Ave (Mayflower to Monterey)

Starting/Completion Dates:  
NTP received through FY 2009

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 59.9

Length: 1330`

Width: 30`

Depth: 1.5`

Amt. of RAC Used: 374.06

Reimbursement Rate: \$5.00

Total: \$1,870.30

**Proj. 2:**

Loc. w/ limits: Olive Ave (Mayflower to West End)

Starting/Completion Dates:  
NTP received through FY 2009

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 36.2

Length: 1050`

Width: 23`

Depth: 1.5`

Amt. of RAC Used: 226.41

Reimbursement Rate: \$5.00

Total: \$1,132.05

Proj. 3:

Loc. w/ limits: Walnut Ave

Starting/Completion Dates:  
NTP received through FY 2009

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 59.9

Length: 1330`

Width: 30`

Depth: 1.5`

Amt. of RAC Used: 374.06

Reimbursement Rate: \$5.00

Total: \$1,870.30

Proj. 4:

Loc. w/ limits: Grand Ave (Greystone to Prospect)

Starting/Completion Dates:  
NTP received through FY 2009

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 36.7

Length: 611`

Width: 40`

Depth: 1.5`

Amt. of RAC Used: 229.13

Reimbursement Rate: \$5.00

Total: \$1,145.65

Proj. 5:

Loc. w/ limits: Cherry Ave (California to Sherman)

Starting/Completion Dates:

NTP received through FY 2009

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 45.4

Length: 890`

Width: 34`

Depth: 1.5`

Amt. of RAC Used: 283.69

Reimbursement Rate: \$5.00

Total: \$1,418.45

Proj. 6:

Loc. w/ limits: Sherman Ave (Cypress to Los Angeles)

Starting/Completion Dates:  
NTP received through FY 2009

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 33.9

Length: 644`

Width: 34`

Depth: 1.5`

Amt. of RAC Used: 211.65

Reimbursement Rate: \$5.00

Total: \$1,058.25

Proj. 7:

Loc. w/ limits: Stedman (Foothill to Hillcrest)

Starting/Completion Dates:  
NTP received though FY 2009

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 155.1

Length: 304`

Width: 34`

Depth: 1.5`

Amt. of RAC Used: 969.64

Reimbursement Rate: \$5.00

Total: \$4,848.20

Proj. 8:

Loc. w/ limits: Almond (from California to Sherman)

Starting/Completion Dates:  
NTP received through FY 2009

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 56.5

Length: 1215`

Width: 31`

Depth: 1.5`

Amt. of RAC Used: 353.11

Reimbursement Rate: \$5.00

Total: \$1,765.55

Proj. 9:

Loc. w/ limits: Duarte Rd (Magnolia to Encino)

Starting/Completion Dates:  
NTP received through FY 2009

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 302.60

Length: 3307`

Width: 61`

Depth: 1.5`

Amt. of RAC Used: 1,891.19

Reimbursement Rate: \$5.00

Total: \$9,455.95

Proj. 10:

Loc. w/ limits: Huntington Dr (Shamrock to East City Limits)

Starting/Completion Dates:  
NTP received through FY 2009

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 240.5

Length: 2,863`

Width: 56`

Depth: 1.5`

Amt. of RAC Used: 1,503.0

Reimbursement Rate: \$5.00

Total: \$7,515.00

**Grantee:** City of South Gate

**Amount Awarded:** \$69,681.00

**Grantee Contact:** Mr. Mohammad Mostahkami

**Grantee Contact Phone Number:** 323-563-9582

**CalRecycle Grant manager:** Victoria Rocha

**Project Summary:** Proj. 1:

Loc. w/limits: California Ave (from Martin L. King Jr. Blvd to Santa Ana St)

Starting/Completion dates:

April 10, 2008 to August 10, 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 25 lb/ton

Length: 8,681

Width: 60`

Depth: 2 1/2` max

Amt. of RAC Used: 7,660 tons

Reimbursement Rate: \$5.00

Total: \$38,300.00

Proj. 2:

Loc. w/limits: Firestone Blvd and Atlantic Ave (Intersection of Firestone Blvd and Atlantic Ave)

Starting/Completion dates:

August 15, 2008 - December 15, 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 25 lb/ton

Length: 3,055`

Width: 74-75`

Depth: 2 1/2` max

Amt. of RAC Used: 3,475.26 tons

Reimbursement Rate: \$5.00

Total: \$17,376.30

Proj. 3:

Loc. w/limits: Garden View Ave (from Firestone Blvd to Southern Ave)

Starting/Completion dates:

March 1, 2009 - June 1, 2009

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 25 lb/ton

Length: 1,108`

Width: 30

Depth: 2 1/2` max

Amt. of RAC Used: 506

Reimbursement Rate: \$5.00

Total: \$2,530

Proj. 4:

Loc. w/limits: Turba Ave (from Tweedy Blvd to Southern Ave)

Starting/Completion dates:

June 1, 2009 to October 1, 2009

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 25 lb/ton

Length: 2,374`

Width: 30`

Depth: 2 1/2` max

Amt. of RAC Used: 845 tons

Reimbursement Rate: \$5.00

Total: \$4,225

Proj. 5:

Loc. w/limits: Santa Fe Ave (from Southern Ave to Firestone Blvd)

Starting/Completion dates:

June 1, 2009 to October 1, 2009

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 25 lb/ton

Length: 3,331`

Width: 70`

Depth: 2 1/2` max

Amt. of RAC Used: 1,450 tons

Reimbursement Rate: \$5.00

Total: \$7,250

*Total Awarded for County:\$124,476.00*

**Grantee:** City of Lake Forest

**Amount Awarded:** \$133,575.00

**Grantee Contact:** Ms. Irene Kha

**Grantee Contact Phone Number:** 949-461-3498

**CalRecycle Grant manager:** Victoria Rocha

**Project Summary:** Proj. 1:

Loc. w/ limits: City of Lake Forest, Rubberized Asphalt Overlay (46 various streets) - PW 2005.05D

Starting/Completion Dates:

February 2008 - April 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 35 lbs

Length: 26,242 lf

Width: 36' - 40'

Depth: 1 1/2' - 2'

Amt. of RAC Used: 14,900

Reimbursement Rate: \$5.00

Total: \$74,500

Proj. 2:

Loc. w/ limits: City of Lake Forrest , Rubberized Slurry Seal (16 various streets ) - PW 2005.05E

Starting/Completion Dates:

February 2008 and April 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 35 lbs

Length: 5,966 lf

Width: 36' - 40'

Depth:

Amt. of RAC Used: 210

Reimbursement Rate: \$5.00

Total: \$1,050

Proj. 3:

Loc. w/ limits: City of Lake Forest, Muirlands Blvd Rehabilitation - PW 2005.05F (El Toro Rd to North City Limit)

Starting/Completion Dates:

June 2008 and August 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 35 lbs



Length: 7,950 lf

Width: 80` - 90`

Depth: 2` - 3`

Amt. of RAC Used: 9,750

Reimbursement Rate: \$5.00

Total: \$48,750.00

Proj. 4:

Loc. w/ limits: City of Lake Forest, Rubberized Asphalt Overlay (8 streets) - PW 2007.17A

Starting/Completion Dates:  
June 2008 and August 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 35 lbs

Length: 5,980 lf

Width: 36` - 40`

Depth: 1 1/2` - 2`

Amt. of RAC Used: 2,065

Reimbursement Rate: \$5.00

Total: \$10,325

Proj. 5:

Loc. w/ limits: City of Lake Forest, Rubberized Slurry Seal (60 streets) - PW 2007.17B

Starting/Completion Dates:  
June 2008 and August 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 35 lbs

Length: 46,275 lf

Width: 36` - 40`

Depth:

Amt. of RAC Used: 1,900

Reimbursement Rate: \$5.00

Total: \$9,500

**Grantee:** City of Orange

**Amount Awarded:** \$25,500.00

**Grantee Contact:** Frank Sun

**Grantee Contact Phone Number:** 714-744-5544

**CalRecycle Grant manager:** Victoria Rocha

**Project Summary:** Proj. 1

Loc.: Prospect Street

Limits: Chapman Ave to Bond Ave

Length: 4,010`

Width: 50` - 60`

Depth: 2` asphalt rubber

Tons of RAC Used: 3,200

Amt. of crumb rubber: 30lb/ton RAC

Starting/Completion Dates:

January 08 to March 08

Proj. 2

Loc.: Meats Ave

Limits: Orange-Olive Street to Tustin St

Length: 4,430 lf

Width: 60`

Depth: 2` asphalt rubber

Tons of RAC Used: 3,180 tn

Amt. of crumb rubber: 30 lb/ton RAC

Starting/Completion Dates:

Contract Awarded 9/25/07, October 07 - December 07

Proj. 3

Loc.: Glassell St

Limits: Collins Ave to Katella Ave

Length: 2,415

Width: 60`

Depth: 2` asphalt rubber

Tons of RAC Used: 1,550 tn

Amt. of crumb rubber: 30 lb/ton RAC

Starting/Completion Dates:

Contract Awarded 9/25/07, October 07 - December 07

Project 4:

Location: Various Locations

Limits: Shattuck Place from Chapman Ave to Dana Place, Maple Ave from Cambridge St to California St, Maplewood St from Maple Ave to Palm Ave, Waverly St from Maple Ave to Chapman Ave, Monterey Rd from Maple Ave to Chapman Ave

Length: 4,035 lf

Width: 31` - 40`

Depth: 2` asphalt rubber

Tons of RAC Used: 30 lb/tons RAC

Starting/Completion Dates:  
June 08 - August 08

**Grantee:** City of San Clemente

**Amount Awarded:** \$73,250.00

**Grantee Contact:** Mr. William E. Cameron

**Grantee Contact Phone Number:** 949-361-6120

**CalRecycle Grant manager:** Victoria Rocha

**Project Summary:** Proj. 1:

Loc.: Ola Vista

Limits: Avenida Palizada to Esplanade

Starting/Completion Dates: August 2008 - November 2008

Type of RAC: Dry Process

Amt. of crumb rubber:

Based on mix designs used for RAC on current projects, the amount of crumb rubber per ton of RAC will be approx. 29.6 pounds per ton. This is based on a 7.4% binder by weight of aggregate and a 20% rubber by weight of binder, the calculation is as follows:

$(0.074 \times 0.020) = 0.0148 \times 2000 = 29.6$  lbs of crumb rubber per ton of RAC

Length: 4,400`

Width: 36`

Depth: 0.16 (2`)

Amt. of RAC: 1,900 tons

Reimbursement Amt.: \$5.00

Total: \$9,500

Proj. 2:

Loc.: Ola Vista

Limits: Esplanade to Avenida Calafia

Starting/Completion Dates: August 2009 - November 2009

Type of RAC: Dry Process

Amt. of crumb rubber:

Based on mix designs used for RAC on current projects, the amount of crumb rubber per ton of RAC will be approx. 29.6 pounds per ton. This is based on a 7.4% binder by weight of aggregate and a 20% rubber by weight of binder, the calculation is as follows:

$(0.074 \times 0.020) = 0.0148 \times 2000 = 29.6$  lbs of crumb rubber per ton of RAC

Length: 5,700`

Width: variable 36` to 56`

Depth: 0.16 (2`)

Amt. of RAC: 3,200 tons

Reimbursement Amt.: \$5.00

Total: \$16,000

Proj. 4:

Loc.: Camino Vera Cruz

Limits: Avenida Vista Hermosa to Avenida Pico

Starting/Completion Dates: To be determined. Tentative starting date July 2009

Type of RAC: Dry Process

Amt. of crumb rubber:

Based on mix designs used for RAC on current projects, the amount of crumb rubber per ton of RAC will be approx. 29.6 pounds per ton. This is based on a 7.4% binder by weight of aggregate and a 20% rubber by weight of binder, the calculation is as follows:

$(0.074 \times 0.020) = 0.0148 \times 2000 = 29.6$  lbs of crumb rubber per ton of RAC

Length: 4,000'

Width: variable 50' to 60'

Depth: 0.16 (2')

Amt. of RAC: 2,600 tons

Reimbursement Amt.: \$5.00

Total: \$13,000

Proj. 5:

Loc.: Calle Amanecer

Limits: Avenida Pico to Avenida La Pata

Starting/Completion Dates: To be determined. Tentative starting date January 2009

Type of RAC: Dry Process

Amt. of crumb rubber:

Based on mix designs used for RAC on current projects, the amount of crumb rubber per ton of RAC will be approx. 29.6 pounds per ton. This is based on a 7.4% binder by weight of aggregate and a 20% rubber by weight of binder, the calculation is as follows:

$(0.074 \times 0.020) = 0.0148 \times 2000 = 29.6$  lbs of crumb rubber per ton of RAC

Length: 5,370'

Width: 42'

Depth: 0.16 (2')

Amt. of RAC: 2,700 tons

Reimbursement Amt.: \$5.00

Total: \$13,500

Proj. 6:

Loc. w/ limits:

Calle De Los Molinos (N. El Camino Real to MO2),  
Rincon Ct (Calle De Los Molinos to end of cul de sac),  
Calle Bonito (N. El Camino Real to Calle De Los Molinos),  
Calle Valle (Calle De Los Molinos to Calle De Los Molinos)

Starting/Completion Dates: To be determined. Tentative starting date June 2009

Type of RAC: Dry Process

Amt. of crumb rubber:

Based on mix designs used for RAC on current projects, the amount of crumb rubber per ton of RAC will be approx. 29.6 pounds per ton. This is based on a 7.4% binder by weight of aggregate and a 20% rubber by weight of binder, the calculation is as follows:

$(0.074 \times 0.020) = 0.0148 \times 2000 = 29.6$  lbs of crumb rubber per ton of RAC

Length: 4,490'

Width: variable 25' to 39'

Depth: 0.16 (2')

Amt. of RAC: 1,750 tons

Reimbursement Amt.: \$5.00

Total: \$8,750

*Total Awarded for County: \$232,325.00*

## **Riverside County**

**Grantee:** City of Indio

**Amount Awarded:** \$115,310.00

**Grantee Contact:** Adrienne E. Dunfee

**Grantee Contact Phone Number:** 760-541-4251

**CalRecycle Grant manager:** Victoria Rocha

**Project Summary:** Proj. 1:

Loc. w/ Limits: Monroe St Improvements Segment II - Ave 49 to Ave 52

Starting/Completion Dates: June 2008 - March 2009

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 28 lbs per ton

Length: 7,392 lf

Width: 116'

Depth: 2.0'

Amt. of RAC Used: 10,480

Reimbursement Rate: \$5.00

Total: \$52,400

Proj. 2:

Loc. w/ Limits: Varner Rd Street Improvements Phase II - CHP Facility to Jefferson St

Starting/Completion Dates: May 2008 - November 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 28 lbs per ton

Length: 1,742 lf

Width: 76'

Depth: 2.0'

Amt. of RAC Used: 1,618

Reimbursement Rate: \$5.00

Total: \$8,090

Proj. 3:

Loc. w/ Limits: Citywide St Rehabilitation Phase VII (various streets)

Starting/Completion Dates: June 2008 - October 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 28 lbs per ton

Length: 7,920 lf

Width: 45'

Depth: 2.0'

Amt. of RAC Used: 4,356

Reimbursement Rate: \$5.00

Total: \$21,780

Proj. 4:

Loc. w/ Limits: Ave 42 Street Improvements Segment II - Clinton Street to Spectrum St

Starting/Completion Dates: August 2008 - December 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 28 lbs per ton

Length: 8,448 lf

Width: 64'

Depth: 2.0'

Amt. of RAC Used: 6,608

Reimbursement Rate: \$5.00

Total: \$33,040

Total Awarded for County:\$115,310.00

## San Diego County

**Grantee:** City of Encinitas

**Amount Awarded:** \$76,385.00

**Grantee Contact:** Ms. Rhonda Darling

**Grantee Contact Phone Number:** 760-943-2231

**CalRecycle Grant manager:** Victoria Rocha

**Project Summary:** Proj. 1:

Loc. w/limits: Encinitas Blvd (from Quail Gardens Dr to Rancho Santa Fe Rd)

Starting/Completion Dates:

February 18, 2008; estimated completion March 14, 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 245 tons

Length: 13,700

Width: varies

Depth: 2`

Amt. of RAC Used: 15, 277

Reimbursement Rate: \$5.00

Total: \$76,385

**Grantee:** San Diego County

**Amount Awarded:** \$86,700.00

**Grantee Contact:** Mr. Eric Swanson

**Grantee Contact Phone Number:** 858-874-4061

**CalRecycle Grant manager:** Victoria Rocha

**Project Summary:** Proj. 1:

Loc. w/Limits: Alpine Blvd, Alpine CA (from Honey Hill Ranch Rd to West Willows OC)

Starting/Completion Dates: April 2008 - September 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber:22.5 lbs/ton

Length: 1.02

Width: 38` - 40`

Depth: 2.5`

Amt. of RAC used: 2,939

Reimbursement Rate: \$5.00

Total: \$14,695

Proj. 2:

Loc. w/Limits: Camino Del Norte, San Diego, CA (from San Diego city limits to Dove Canyon Rd)

Starting/Completion Dates: April 2008 - September 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 22.5

Length: 1.00 mi

Width: 86`

Depth: 2.0`

Amt. of RAC used: 5,124

Reimbursement Rate: \$5.00

Total: \$25,620

Proj. 3:

Loc. w/Limits: Central Ave, Bonita, CA (from Corral Canyon Rd to 0.19 miles east of Corran Canyon Rd)

Starting/Completion Dates: April 2008 - September 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 22.5lbs/ton

Length: 0.19 mi

Width: 24` - 42`

Depth: 2.0`

Amt. of RAC used: 381

Reimbursement Rate: \$5.00

Total: \$1,905

Proj. 4:

Loc. w/Limits:  
Elfin Forest Rd (from San Marcos city limit to Harmony Grove Rd)

Starting/Completion Dates:  
April 2008 - September 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 22.5 lbs/ton

Length: 1.98

Width: 32` - 40`

Depth: 1.5`



Amt. of RAC used: 3,189

Reimbursement Rate: \$5.00

Total: \$15,945

Proj. 5:

Loc. w/Limits: Harmony Grove Rd, Escondido, CA (from Elfin Forest Rd to Kauana Loa Dr)

Starting/Completion Dates: April 2008 - September 2008

Type of RAC: Asphalt-Rubber

Amt. of crumb rubber: 22.5lbs/ton

Length: 4.43 mi

Width: 24` - 34`

Depth: 1.5`

Amt. of RAC used: 5,707

Reimbursement Rate: \$5.00

Total: \$28,535

*Total Awarded for County:\$163,085.00*

## **Siskiyou County**

**Grantee:** Siskiyou County

**Amount Awarded:** \$250,000.00

**Grantee Contact:** Kyla Burton

**Grantee Contact Phone Number:** 530-842-8276

**CalRecycle Grant manager:** Pamela Kelley

**Project Summary:** Loc.: Intersection of North Old Stage Rd (3L002) and Stewart Springs Rd (4L06) northerly along Stewart Springs Rd (4L06), Old Hwy 99 (4L05 & 5K05) and Easy Street (6J08) to Walters Lane (6J06), over the I-5 overpass to Fairlane Rd (6J028).

Limits: North Old Stage Rd 2 Stewart Springs Rd to Walters Ln @ Fairlane Rd. Refer to attached map.

Length: 22.6 miles

Width: 24`

Depth: .13` to .25`

Tons of RAC used: 50,000

Amt. of crumb rubber: 28 lbs per ton

Starting & Completion Dates: 6/1/08 - 10/1/08

*Total Awarded for County:\$250,000.00*

**Grant Count: 11**

**Grand Total for Selected Counties: \$1,018,396.00**

