

CALIFORNIA INTEGRATED WASTE MANAGEMENT BOARD
SOLID WASTE CLEANUP PROGRAM

Move The Mountain

AGGREGATE RECYCLING SYSTEMS
SITE CLEANUP

REPORT #: 3

DATE: 12/20/2004

THIS WEEK

DAYS WORKED: 5

TRUCKS LOADED: 1,080

% MATERIAL REMOVED: 18.4

TOTAL DAYS WORKED: 24

TOTAL TRUCKS LOADED: 1,507

TOTAL % MATERIAL REMOVED: 26.0

AIR MONITORING RESULTS:

All air monitoring field results remain below regulatory limits.

COMMENTS:

Completed haul of material to the Port of Long Beach.

VISITORS TO SITE:

City of Huntington Park Police

COMMUNITY ACTION ITEMS:

None.

NEXT WEEK

Continue hauling processed material. Site maintenance to continue.