

WEED INCIDENT STATUS SUMMARY

Day 19 -10/21/2014

Total Number of Right of Entry Forms Received

132 sites (Includes library, community center and 2 churches)

Notables: Eight crews worked on private home sites and 7 water tenders were on site for dust control. Crews uncovered four large (approximately 5 feet in diameter) and deep (up to 30 feet) hand dug groundwater wells at four home sites. Siskiyou County assisted with plans for safely abandoning the old wells.

Day 19 Debris Removal: Debris removal was completed on 7 private home sites. Crews continue to remove debris from 10 additional private home sites. Air monitoring activities continue in the work area and surrounding community. The asbestos abatement contractor continues to remove asbestos from private home sites that had asbestos noted by DTSC and during the asbestos surveys.

Debris removal was completed at the following addresses:

541 Venice, 139 Arbaugh, 1439 Oak, 65 Mill, 563 Shasta, 877 N. Davis, 295 Arbaugh

Project Totals as of Day 19

<u>132</u>	Sites registered for the removal project.
<u>10</u>	Sites denied entry.
<u>131</u>	Sites documented.
<u>131</u>	Asbestos surveys completed.
<u>60</u>	Sites with asbestos containing material.
<u>51</u>	Sites cleared of asbestos containing material.
<u>84</u>	Debris removal completed.
<u>23</u>	Sites sampled.
<u>0</u>	Sample results approved.
<u>0</u>	Erosion control completed.
<u>0</u>	Approved by City of Weed as ready for a building permit.

Daily Tonnage

	Day 19
Disposal	Not available
Concrete Recycling	Not available
Metal Recycling	Not available
Total	

Project Total Tonnage as of Day 18

8117.63 tons of debris, ash and soil were delivered for disposal
4589.60 tons of concrete were delivered for recycling
205.09 tons of metal delivered for recycling (up to Day 17)
12,912.32 Total Tons